

Grantee: State of Ohio

Grant: B-09-CN-OH-0034

July 1, 2013 thru September 30, 2013 Performance Report



Grant Number:
B-09-CN-OH-0034

Obligation Date:

Award Date:
02/11/2010

Grantee Name:
State of Ohio

Contract End Date:
02/11/2013

Review by HUD:
Reviewed and Approved

LOCCS Authorized Amount:
\$25,422,148.00

Grant Status:
Active

QPR Contact:
No QPR Contact Found

Estimated P/RL Funds:
\$2,499,924.88

Total Budget:
\$27,922,072.88

Disasters:

Declaration Number

No Disasters Found

Narratives

Executive Summary:

The Ohio Department of Development is requesting \$50 million in NSP2 funds to undertake a comprehensive initiative that addresses vacant and abandoned properties and stimulates revitalization in small cities and rural areas across the state. Working in collaboration with a network of seven strong, experienced local non-profit consortium members and other committed project partners, the state will use NSP2 resources in the diverse local markets in 176 census tracts in 33 counties that make up the target geography. It is anticipated that NSP2 activities could benefit all or some of the target census tracts.

Target Geography:

The target geography includes 176 census tracts within 33 primarily rural/non-urban counties. The tracts have an average max foreclosure score of 18.69 as determined by the HUD Needs Factor website (see Appendix B). Each of the 33 counties has at least 4 census tracts, or 33% of all tracts in the county, that meet the threshold score of 18 on either of HUD's foreclosure related needs indices (the foreclosure needs index or the foreclosure with vacancy risk index).

Need for Neighborhood Stabilization

Because the target geography includes primarily rural areas and small cities and villages, the urban concept of "neighborhood" is not always applicable. However, the target geography clearly exhibits the characteristics of areas in need of housing stabilization. The analysis below includes HUD NSP2 Need Data, data from other secondary sources, and information from the Consortium members, who have in-depth knowledge of conditions in the target geography.

Unemployment:

Between May 2007 and May 2009, the number of people who were unemployed in the 33 target counties increased from 59,100 to 122,500. This 107% growth in unemployment outpaced the state, which had a 92% increase. In May 2009, the unemployment rates for the target counties ranged from 8.1% to 15.8%, and 24 of the counties had rates above the state figure of 10.8% (Source: Ohio Labor Market Information, Labor Force Estimates). Consortium members indicate recent business closures and downsizing (e.g. ABX-DHL Airpark, Severstal Wheeling, Phillips Display Components) have meant the abrupt loss of hundreds, and sometimes thousands, of jobs in these small Ohio communities.

Population loss:

Twelve of the target counties lost population from 2000 to 2008. The target census tracts had an estimated 1.2% drop in total population (from 774,767 to 765,084) from 2000-2008, compared to a 2.5% increase for the state overall. Among the 176 target tracts, 88 decreased in



population, and 52 had a decrease of 5% or more. Another 50 tracts had little or no population change (Source: ESRI Business Analyst estimates).

Foreclosure:

From 2005 to 2008, foreclosure filings increased by 36% in the 33 target counties (Source: PolicyMatters Ohio analysis of court data). From 2004 to 2007, the 176 target census tracts had 109,254 total home mortgages. In 2006 and 2007, 17,291 mortgages were either starting the foreclosure process or seriously delinquent. These census tracts, which had 36% of the target counties' households, had 43% of all foreclosures (Source: HUD NSP2 Dataset).

Vacant and abandoned housing:

The U.S. Postal Service vacant property database included 334,739 total residential addresses in the target tracts in the first quarter of 2009, and 15,475 total vacant addresses (4.6%). Over half (57.4%) of the vacant residential addresses had been continuously vacant for 12 months or longer, an indicator of possible abandonment.

Program Approach:

The Ohio Department of Development will receive \$25,422,148 in NSP2 funds to undertake a comprehensive NSP2 initiative that addresses vacant and abandoned properties and stimulates revitalization in small cities and rural areas across the state. Working in collaboration with a network of strong, experienced local non-profit consortium members and other committed project partners as described under Factor 2, the state will use NSP2 resources in the diverse, local markets in the 176 census tracts in 33 counties that make up the target geography. It is anticipated that NSP2 activities will benefit all target census tracts. ODOD will use NSP2 funds for the following activities and estimated outcomes, create financing mechanisms for the purchase and/or redevelopment of approximately 4 foreclosed homes; 2) purchase and rehabilitate approximately 100 units for sale or rent; 3) demolish approximately 168 blighted structures; and 4) develop approximately 95 housing units through redevelopment of vacant properties. The market analysis and resulting market typology framework described under Factor 1 were used to develop the strategy for use of NSP2 funds across activities described below. NSP2 activities in each region will reflect: 1) the specific market types of the target tracts within that region, 2) availability of appropriate project sites; 3) availability of other funding resources; and 4) opportunities to coordinate NSP2 activities with other activities for maximum stabilization and long-term economic benefits. ODOD will work with the local partners to adjust regional activities to assure that the planned mix of activities and outcomes is accomplished across the seven regions. In order that funds can be spent within NSP2 timeframes, ODOD and the consortium members have identified some projects that can get underway quickly—within four months after HUD grant approval—and show measurable results within the first year.

Coordinated components and expansion of existing activities:

The mix of NSP2 funds will coordinate with and expand the state's long-standing housing and community development, housing finance, and homeownership programs serving the NSP2 target geography, as well as recent programs initiated to address the foreclosure crisis. This will happen in two ways: ODOD and the Ohio Housing Finance Agency (OHFA) will target state funding and programs to areas where NSP2 dollars are used, and the Ohio NSP2 partners will coordinate their existing resources and activities in the target census tracts. The following are State of Ohio coordinated components and existing activities that will help to increase the impact of NSP2 activities:

Community Housing Improvement Program (CHIP): The CDBG- and Home Investment Partnerships-funded competitive CHIP funds housing activities that are based on a Community Housing Improvement Strategy (CHIS) developed by the local government in collaboration with community stakeholders. ODOD gives priority to projects that target or leverage other funds for a specific target area. Grantees who undertake homeownership activities are required to include a homebuyer education component in their program.

CDBG Formula Program: The CDBG Formula Program can be used for infrastructure, demolition, and home repair projects that Community Assessme

Program Approach:

). All of the 33 NSP2 target counties receive CDBG Formula Program Funds.

CDBG Neighborhood Revitalization Grants: Neighborhood Revitalization Grants can be used by local communities to address public facility improvements such as construction, reconstruction, and rehabilitation of infrastructure in targeted areas of distress.

NSP1 Funds:

The State of Ohio has awarded grants of \$116 million in NSP1 funds to local communities to assist in the stabilization of areas of greatest need because of foreclosure. All activities are currently in progress. NSP1 funds are being used throughout the NSP2 target area, and ODOD and local consortium members will identify opportunities to coordinate the two funding streams to maximize their impact on local communities.

Housing Development Assistance Program:

The HDAP uses HOME funds and state Housing Trust Funds to provide gap financing for affordable housing developments to expand, preserve, and/or improve the supply of decent, safe, affordable housing for very low to moderate-income persons and households in Ohio.

The following is a description of the activities that will be funded with NSP2 funds:

Financing mechanisms: This activity includes establishing financing mechanisms for purchase and redevelopment of foreclosed upon homes and residential properties, including such mechanisms as soft seconds, loan loss reserves, and share equity loans for low-, moderate, and middle-income homebuyers. Finance mechanisms, including affordability subsidies, will be provided such that a homebuyer's principal, interest, taxes, and insurance do not exceed 30% of the household's gross monthly income. This activity will consist of down payment assistance coupled with rehabilitation where the property is purchased directly by an income eligible household with assistance by the consortium members, then rehabilitated as necessary to meet program standards. The green building standards attached to this application, as incorporated in the Residential Rehabilitation Standards (RRS), will be incorporated into the rehabilitation work.

Purchase and rehabilitate: This activity includes purchase and rehabilitation of homes and residential properties that have been abandoned or foreclosed upon, in order to sell, rent, or redevelop such homes and properties. This activity will provide homeownership opportunities to households with income at or below 120 percent of the area median income, and rental opportunities to households at or below 50 percent area median income. In certain instances, lease purchase options may also be provided to ensure that eligible households are offered every opportunity to become home owners. This activity will include acquisition and rehabilitation of residential property by the consortium members, abiding by all program standards, and then resale of property to an income eligible household. The green building and deconstruction standards attached to this application will be followed for all rehabilitation efforts.



Demolition: This activity includes demolishing blighted structures. Blighted structures will be determined using the definition provided in this application. All demolition will follow the deconstruction standards attached to this application.

Program Approach:

s application.

Redevelopment: This activity includes redevelopment of demolished or vacant properties as housing for low-, moderate-, and middle-income households. This activity will include redevelopment of single-family as well as multi-family residential units. This activity will provide homeownership opportunities to households with income at or below 120 percent of the area median income, and rental opportunities to households at or below 50 percent area median income. All redevelopment will follow the green building and deconstruction standards attached to this application.

Consortium Members:

The 33 counties that include the target census tracts are grouped into seven regions, each built around the service area of a nonprofit consortium member: Region 1, WSOS Community Action Commission—Allen, Hancock, Marion, Putnam, Seneca, Van Wert, Wood; Region 2, Neighborhood Development Services—Columbiana, Harrison, Jefferson, Medina, Portage; Region 3, Ohio Regional Development Corporation—Belmont, Coshocton, Crawford, Guernsey, Morgan, Morrow, Muskingum; Region 4, Mid-Ohio Regional Planning Commission—Fairfield, Licking, Perry, Ross; Region 5, Community Action Partnership of the Greater Dayton Area—Darke; Region 6, Community Action Commission of Fayette County—Adams, Brown, Clinton, Fayette, Highland; Region 7, Gallia-Meigs Community Action Agency Inc.—Pike, Meigs, Scioto, Vinton.

How to Get Additional Information:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$27,922,072.88
Total Budget	\$506,347.37	\$27,922,072.88
Total Obligated	\$485,630.37	\$27,543,804.99
Total Funds Drawdown	\$75,882.37	\$26,901,495.21
Program Funds Drawdown	\$0.00	\$25,346,058.00
Program Income Drawdown	\$75,882.37	\$1,555,437.21
Program Income Received	\$448,252.55	\$2,186,327.22
Total Funds Expended	\$0.00	\$26,982,084.62
Match Contributed	\$1,890,000.00	\$1,890,000.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$1,890,000.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$2,542,214.80	\$2,225,973.30
Limit on State Admin	\$0.00	\$2,225,973.30

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$2,542,214.80	\$2,368,883.26



Progress Toward National Objective Targets

National Objective

NSP Only - LH - 25% Set-Aside

Target	Actual
\$6,355,537.00	\$11,531,430.71

Overall Progress Narrative:

The State of Ohio's seven consortium members' projects that have been funded with grant funds and program income have been completed and occupied. OCD staff has monitored each consortium members' projects. All beneficiary and address data, along with the completed units, has been provided within this report. Ohio will submit one last QPR through 12/31/2013, due by 1/10/2014, that will finalize the the expenditures with program income expended, and verify that all outcomes and addresses are accurately verified, as the rlocal reports are revied and closed over the next 2 months.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
02, B - Purchase and Rehabilitate	\$0.00	\$3,706,661.44	\$2,539,110.37
03, E - Redevelopment	\$0.00	\$8,122,374.71	\$7,391,321.98
04, D - Demolition	\$0.00	\$1,800,898.16	\$1,800,271.02
06, B - Rental Initiative	\$0.00	\$11,848,199.70	\$11,389,381.33
07, F - Administration	\$0.00	\$2,215,748.00	\$2,225,973.30



Activities

Grantee Activity Number: N-U-09-6AJ-10201
Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

02

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

B - Purchase and Rehabilitate

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAC OF FAYETTE COUNTY

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,413,750.08
Total Budget	\$0.00	\$2,413,750.08
Total Obligated	\$0.00	\$2,372,309.90
Total Funds Drawdown	\$0.00	\$2,242,950.41
Program Funds Drawdown	\$0.00	\$1,587,956.51
Program Income Drawdown	\$0.00	\$654,993.90
Program Income Received	\$0.00	\$825,793.57
Total Funds Expended	\$0.00	\$2,372,309.90
CAC OF FAYETTE COUNTY	\$0.00	\$2,372,309.90
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE REHABILITATION FOR RESIDENTIAL STRUCTURES FOR CAC OF FAYETTE COUNTY.

Location Description:

PURCHASE REHABILITATION FOR RESIDENTIAL STRUCTURES FOR CAC OF FAYETTE COUNTY.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	17	18/28

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	2/2
# of Multifamily Units	0	0/1
# of Singlefamily Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	41	6	47	43/0	6/0	49/0	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
749 Mirabeau Street	Greenfield		Ohio	45123-	Not Validated / N
866 Spring Street	Greenfield		Ohio	45123-	Not Validated / N
379 Yorkshire Dr.	Jeffersonville		Ohio	43128-	Not Validated / N
107 Dunn Street	Mount Orab		Ohio	45154-	Not Validated / N
300 E. Main Street	Mount Orab		Ohio	45154-	Not Validated / N
191 Castle Ave.	Peebles		Ohio	45660-	Not Validated / N
7426 Brookfield Place	Sardinia		Ohio	45171-	Not Validated / N
1104 S. Hinde St.	Washington CH		Ohio	43160-	Not Validated / N
305 Van Deman Ave.	Washington CH		Ohio	43160-	Not Validated / N
417 W. Circle Ave.	Washington CH		Ohio	43160-	Not Validated / N
432 Albin Avenue	Washington CH		Ohio	43160-	Not Validated / N
517 Peddicord	Washington CH		Ohio	43160-	Not Validated / N
521 Peddicord	Washington CH		Ohio	43160-	Not Validated / N
624 W. Circle Avenue	Washington CH		Ohio	43160-	Not Validated / N
628 Damon Dr.	Washington CH		Ohio	43160-	Not Validated / N
713 Broadway Street	Washington CH		Ohio	43160-	Not Validated / N
743 Riverbirch Rd.	Washington CH		Ohio	43160-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6AJ-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

04/01/2010

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAC OF FAYETTE COUNTY

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$312,561.79
Total Budget	\$0.00	\$312,561.79
Total Obligated	\$0.00	\$84,000.00
Total Funds Drawdown	\$0.00	\$213,541.31
Program Funds Drawdown	\$0.00	\$213,541.31
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$99,020.48	\$99,020.48
Total Funds Expended	\$0.00	\$84,000.00
CAC OF FAYETTE COUNTY	\$0.00	\$84,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEARANCE AND DEMOLITION FOR CAC OF FAYETTE COUNTY.

Location Description:

CLEARANCE AND DEMOLITION FOR CAC OF FAYETTE COUNTY.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/8
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
29 W. Front Street	Manchester		Ohio	45144-	Not Validated / N
306 Pike St.	Manchester		Ohio	45144-	Not Validated / N
517 Sixth St.	Manchester		Ohio	45144-	Not Validated / N
9788 Apple St.	Sardinia		Ohio	45171-	Not Validated / N
1225 Washington Ave.	Washington CH		Ohio	43160-	Not Validated / N
201-212 E. Temple St.	Washington CH		Ohio	43160-	Not Validated / N
304 N. Fayette St.	Washington CH		Ohio	43160-	Not Validated / N
524 third St.	Washington CH		Ohio	43160-	Not Validated / N
527 Peddicord	Washington CH		Ohio	43160-	Not Validated / N
617 Broadway St.	Washington CH		Ohio	43160-	Not Validated / N
704 Campbell St.	Washington CH		Ohio	43160-	Not Validated / N
905 Lakeview Ave.	Washington CH		Ohio	43160-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6AJ-10602

Activity Title: 25% SET ASIDE RENTAL INIT/REHAB/RECON

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

06

Project Title:

B - Rental Initiative

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

CAC OF FAYETTE COUNTY

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,207,007.62
Total Budget	\$0.00	\$4,207,007.62
Total Obligated	\$0.00	\$4,127,584.00
Total Funds Drawdown	\$0.00	\$4,127,402.18
Program Funds Drawdown	\$0.00	\$4,127,402.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,127,584.00
CAC OF FAYETTE COUNTY	\$0.00	\$4,127,584.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE RENTAL INITIATIVE REHAB RECONSTRUCTION FOR CAC OF FAYETTE.

Location Description:

25% SET ASIDE RENTAL INITIATIVE REHAB RECONSTRUCTION FOR CAC OF FAYETTE.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0



Grantee Activity Number:	N-U-09-6AM-10303
Activity Title:	REDEVELOPMENT/NEW CONSTR

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
03

Project Title:
E - Redevelopment

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
W.S.O.S. CAC INC.

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,205,068.19
Total Budget	\$420,438.00	\$3,205,068.19
Total Obligated	\$420,438.00	\$3,194,586.00
Total Funds Drawdown	\$0.00	\$3,205,068.19
Program Funds Drawdown	\$0.00	\$3,205,068.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,774,148.00
W.S.O.S. CAC INC.	\$0.00	\$2,774,148.00
Match Contributed	\$0.00	\$0.00

Activity Description:
REDEVELOPMENT HOUSING NEW CONSTRUCTION FOR WSOS CAC.

Location Description:
REDEVELOPMENT HOUSING NEW CONSTRUCTION FOR WSOS CAC.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0
# of Singlefamily Units	0	1/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/11	100.00
# Owner Households	0	0	0	1/0	0/0	1/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/11	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
148 Lotze Street	Findlay		Ohio	45840-	Not Validated / N
240 Atha Ave	Fostoria		Ohio	44830-	Not Validated / N
564 Jackdon St	Fostoria		Ohio	44830-	Not Validated / N
			Ohio	-	Not Validated / N
147 Lotze Street	Findlay		Ohio	45840-	Not Validated / N
113-117 North Street	Fostoria		Ohio	44830-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	N-U-09-6AM-10408
Activity Title:	DEMOLITION/CLEARANCE DEMOLITION

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
04

Project Title:
D - Demolition

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
W.S.O.S. CAC INC.

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$683,524.17
Total Budget	\$0.00	\$683,524.17
Total Obligated	\$0.00	\$728,000.00
Total Funds Drawdown	\$0.00	\$683,524.17
Program Funds Drawdown	\$0.00	\$683,524.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$728,000.00
W.S.O.S. CAC INC.	\$0.00	\$728,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:
CLEARANCE AND DEMOLITION FOR W.S.O.S.CAC.

Location Description:
CLEARANCE AND DEMOLITION FOR W.S.O.S.CAC.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	44	45/36

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	44	45/36
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
147 Lotze Street	Findlay		Ohio	45840-	Not Validated / N
148 Lotze Street	Findlay		Ohio	45840-	Not Validated / N
132 Waterloo Street	Marion		Ohio	43302-	Not Validated / N
177 Lincoln Avenue	Marion		Ohio	43302-	Not Validated / N
183 Frederick Street	Marion		Ohio	43302-	Not Validated / N
212 Oak Street	Marion		Ohio	43302-	Not Validated / N
213 Benton Street	Marion		Ohio	43302-	Not Validated / N
219 Olney Avenue	Marion		Ohio	43302-	Not Validated / N
257 Waterloo Street	Marion		Ohio	43302-	Not Validated / N
299 W. Fairground Street	Marion		Ohio	43302-	Not Validated / N
311 Clinton Street	Marion		Ohio	43302-	Not Validated / N
326 Park Boulevard	Marion		Ohio	43302-	Not Validated / N
376 Mary Street	Marion		Ohio	43302-	Not Validated / N
415-415 1/2 Mary Street	Marion		Ohio	43302-	Not Validated / N
469 Park Boulevard	Marion		Ohio	43302-	Not Validated / N
472 N. Grand Avenue	Marion		Ohio	43302-	Not Validated / N
516 Henry Street	Marion		Ohio	43302-	Not Validated / N
1001 Sycamore Street	Van Wert		Ohio	45891-	Not Validated / N
214 Tyler Street	Van Wert		Ohio	45891-	Not Validated / N
310 W. Third Street	Van Wert		Ohio	45891-	Not Validated / N
339 Chestnut Street	Van Wert		Ohio	45891-	Not Validated / N
603 Chestnut Street	Van Wert		Ohio	45891-	Not Validated / N
825 W. Main Street	Van Wert		Ohio	45891-	Not Validated / N
872 N. Washington Street	Van Wert		Ohio	45891-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	N-U-09-6AM-10604
Activity Title:	25% SET ASIDE RENTAL INIT/NEW CONSTR

Activity Category:

Construction of new housing

Project Number:

06

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

B - Rental Initiative

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

W.S.O.S. CAC INC.

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,079,003.39
Total Budget	\$0.00	\$3,079,003.39
Total Obligated	\$0.00	\$3,521,000.00
Total Funds Drawdown	\$0.00	\$3,079,003.39
Program Funds Drawdown	\$0.00	\$3,079,003.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,521,000.00
W.S.O.S. CAC INC.	\$0.00	\$3,521,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE RENTAL INIT NEW HOUSING CONSTRUCTION FOR WSOS CAC.

Location Description:

25% SET ASIDE RENTAL INIT NEW HOUSING CONSTRUCTION FOR WSOS CAC.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/2	0



# Owner Households	0	0	0	0/0	0/0	0/1	0
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1003 W Spring Street	Lima		Ohio	45801-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6AX-10301
Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 CAP OF GRTR DAYTON AREA

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$175,187.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$175,187.00
CAP OF GRTR DAYTON AREA	\$0.00	\$175,187.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT RECONSTRUCTION FOR CAP DAYTON

Location Description:
 REDEVELOPMENT RECONSTRUCTION FOR CAP DAYTON

Activity Progress Narrative:

Accomplishments Performance Measures
 No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	3	3	0/0	3/0	3/2	100.00



# Owner Households	0	3	3	0/0	3/0	3/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1112 Harrison Avenue	Greenville		Ohio	45331-	Not Validated / N
506 Harrison Avenue	Greenville		Ohio	45331-	Not Validated / N
1039 Central Avenue	Greenville		Ohio	45331-	Not Validated / N
627 Birt Street	Greenville		Ohio	45331-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: N-U-09-6AX-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

CAP OF GRTR DAYTON AREA

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$75,048.59
Total Budget	\$0.00	\$75,048.59
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$0.00	\$75,048.59
Program Funds Drawdown	\$0.00	\$75,048.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$80,000.00
CAP OF GRTR DAYTON AREA	\$0.00	\$80,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CAP OF GREATER DAYTON CLEARANCE AND DEMOLITION.

Location Description:

CAP OF GREATER DAYTON CLEARANCE AND DEMOLITION.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/5
# of Multifamily Units	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
311 Chestnut Street	Greenville		Ohio	45331-	Not Validated / N
130 Winchester Avenue	Greenville		Ohio	45331-	Not Validated / N
309 Washington Avenue	Greenville		Ohio	45331-	Not Validated / N
7308 Palestine UC Rd	Greenville		Ohio	45331-	Not Validated / N
615 Elm Street	Hollansburg		Ohio	45332-	Not Validated / N
201 S.E. Deerfield	Union City		Ohio	45390-	Match / N
315 S. Market Street	Union City		Ohio	45390-	Not Validated / N
505 S. Stateline	Union City		Ohio	45390-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6BJ-10301

Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03

Project Title:

E - Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

GALLIA-MEIGS CAA, INC

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$876,143.80
Total Budget	\$0.00	\$876,143.80
Total Obligated	\$0.00	\$754,763.00
Total Funds Drawdown	\$0.00	\$754,763.00
Program Funds Drawdown	\$0.00	\$754,763.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$121,380.80	\$121,380.80
Total Funds Expended	\$0.00	\$754,763.00
GALLIA-MEIGS CAA, INC	\$0.00	\$754,763.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT REHAB RECONSTRUCTION FOR GALLIA MEIGS CAA.

Location Description:

REDEVELOPMENT REHAB RECONSTRUCTION FOR GALLIA MEIGS CAA.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	5		5/1	
# of Singlefamily Units	5		5/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	9	0	9	9/0	0/0	9/2	100.00
# Owner Households	9	0	9	9/0	0/0	9/1	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
603 Church Street	Beaver		Ohio	45613-	Not Validated / N
519 South Market Street	McArthur		Ohio	45651-	Not Validated / N
1085 Vine Street	Middleport		Ohio	45760-	Not Validated / N
1287 Bridgeman Street	Syracuse		Ohio	45579-	Not Validated / N
1394 North Bridgeman Street	Syracuse		Ohio	45779-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6BJ-10303

Activity Title: REDEVELOPMENT/NEW CONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

03

Project Title:

E - Redevelopment

Projected Start Date:

04/01/2010

Projected End Date:

01/31/2013

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

GALLIA-MEIGS CAA, INC

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$20,000.00
Total Funds Drawdown	\$0.00	\$20,000.00
Program Funds Drawdown	\$0.00	\$20,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,000.00
GALLIA-MEIGS CAA, INC	\$0.00	\$20,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT NEW CONSTRUCTION FOR GALLIA-MEIGS CAA.

Location Description:

REDEVELOPMENT NEW CONSTRUCTION FOR GALLIA-MEIGS CAA.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/2	100.00
# Owner Households	0	0	0	1/0	0/0	1/1	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
3747 Graque Street	New Boston		Ohio	45662-	Not Validated / N
315 Lincoln Street	West Portsmouth		Ohio	45663-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-6BJ-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

GALLIA-MEIGS CAA, INC

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$65,237.00
Total Budget	\$0.00	\$65,237.00
Total Obligated	\$0.00	\$65,237.00
Total Funds Drawdown	\$0.00	\$65,237.00
Program Funds Drawdown	\$0.00	\$65,237.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$65,237.00
GALLIA-MEIGS CAA, INC	\$0.00	\$65,237.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEARANCE AND DEMOLITION FOR GALLIA-MEIGS CAA.

Location Description:

CLEARANCE AND DEMOLITION FOR GALLIA-MEIGS CAA.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
132 Buffalo Street	Hamden		Ohio	45634-	Not Validated / N
38864 ST RT 160	Hamden		Ohio	45634-	Not Validated / N
32121 ST RT 93	McArthur		Ohio	45651-	Not Validated / N
635 Oliver Street	Middleport		Ohio	45760-	Not Validated / N
777 Short Fourth Avenue	Middleport		Ohio	45760-	Not Validated / N
873 South Second Avenue	Middleport		Ohio	45760-	Not Validated / N
1368 Fifth Street	West Portsmouth		Ohio	45663-	Not Validated / N
1503 Fourth Street	West Portsmouth		Ohio	45663-	Not Validated / N
317 Rapp Street	West Portsmouth		Ohio	45663-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	25	12	37	27/0	12/0	39/1	100.00
# Owner Households	25	12	37	27/0	12/0	39/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
1040 East Blvd	Aurora		Ohio	44202-	Not Validated / N
974 Lloyd Ave	Aurora		Ohio	44202-	Not Validated / N
331 E. Taggert Rd	East Palenstine		Ohio	44413-	Not Validated / N
1854 Old Forge	Kent		Ohio	44240-	Not Validated / N
3694 Duffield Rd	Kent		Ohio	44240-	Not Validated / N
540 Court	Medina		Ohio	44256-	Not Validated / N
1944 St. Rt. 43	Mogadore		Ohio	44260-	Not Validated / N
4082 Sunrise Blvd	Mogadore		Ohio	44260-	Not Validated / N
347 N. Chestnut	Ravenna		Ohio	44266-	Not Validated / N
608 S. Walnut St.	Ravenna		Ohio	44266-	Not Validated / N
1807 Jennings/Goshen Rd	Salem		Ohio	44460-	Not Validated / N
1411 Kristen Circle	Suffield		Ohio	44260-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7EZ-10408

Activity Title: DEMOLITION/CLEARANCE DEMOLITION

Activity Category:

Clearance and Demolition

Project Number:

04

Projected Start Date:

07/01/2012

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

D - Demolition

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

NEIGHBORHOOD DEV SRVS

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$331,895.00
Total Budget	\$0.00	\$331,895.00
Total Obligated	\$0.00	\$331,495.00
Total Funds Drawdown	\$0.00	\$331,895.00
Program Funds Drawdown	\$0.00	\$331,895.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$331,495.00
NEIGHBORHOOD DEV SRVS	\$0.00	\$331,495.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Multifamily Units	0	0/5



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
539 Lake ave	Ravenna		Ohio	44266-	Not Validated / N
1336 Maryland Ave	Steubenville		Ohio	43952-	Not Validated / N
9124 Maple Grove Rd	Windham		Ohio	44288-	Not Validated / N
9140 Maple Grove Rd	Windham		Ohio	44288-	Not Validated / N
9514 Community Rd	Windham		Ohio	44288-	Not Validated / N
9545 Community Rd	Windham		Ohio	44288-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7EZ-10602
Activity Title: 25% SET ASIDE RENTAL INIT/REHAB/RECON

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 06
Projected Start Date:
 04/01/2010
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Under Way
Project Title:
 B - Rental Initiative
Projected End Date:
 01/31/2013
Completed Activity Actual End Date:

Responsible Organization:
 NEIGHBORHOOD DEV SRVS

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,624,674.94
Total Budget	\$0.00	\$3,624,674.94
Total Obligated	\$0.00	\$3,913,527.78
Total Funds Drawdown	\$0.00	\$3,562,231.00
Program Funds Drawdown	\$0.00	\$3,562,231.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$62,443.94
Total Funds Expended	\$0.00	\$3,913,527.78
NEIGHBORHOOD DEV SRVS	\$0.00	\$3,913,527.78
Match Contributed	\$1,890,000.00	\$1,890,000.00

Activity Description:
 25% SET ASIDE RENTAL INITIATIVE FOR NEIGHBORHOOD DEVELOPMENT SERVICES.

Location Description:
 25% SET ASIDE RENTAL INITIATIVE FOR NEIGHBORHOOD DEVELOPMENT SERVICES.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/26

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	2/1
# of Singlefamily Units	1	2/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	36	0	36	37/0	0/0	37/1	100.00
# Renter Households	36	0	36	37/0	0/0	37/1	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
153 N. Fifth Street	Steubenville		Ohio	43952-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7LW-10201
Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 02

Project Title:
 B - Purchase and Rehabilitate

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 MORPC

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$422,642.00
Total Budget	\$0.00	\$422,642.00
Total Obligated	(\$15,921.00)	\$384,079.00
Total Funds Drawdown	\$0.00	\$341,536.00
Program Funds Drawdown	\$0.00	\$341,536.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$81,106.00	\$81,106.00
Total Funds Expended	\$0.00	\$384,079.00
MORPC	\$0.00	\$384,079.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 PURCHASE REHAB AND RECONSTRUCTION FOR MORPC.

Location Description:
 PURCHASE REHAB AND RECONSTRUCTION FOR MORPC.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		2/1	
# of Singlefamily Units	2		2/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	5	0	5	5/0	0/0	5/1	100.00
# Owner Households	5	0	5	5/0	0/0	5/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
47 Philmont Ave	Newark		Ohio	43055-	Not Validated / N
58 Roe Ave	Newark		Ohio	43055-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7LW-10301
Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 MORPC

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$470,564.00
Total Budget	\$12,000.00	\$470,564.00
Total Obligated	\$12,000.00	\$412,000.00
Total Funds Drawdown	\$0.00	\$433,779.00
Program Funds Drawdown	\$0.00	\$433,779.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$392,661.00
MORPC	\$0.00	\$392,661.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT REHAB RECONSTRUCTION FOR MORPC.

Location Description:
 REDEVELOPMENT REHAB RECONSTRUCTION FOR MORPC.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	2		2/1	
# of Singlefamily Units	2		2/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	4	4	8	4/0	4/0	8/1	100.00
# Owner Households	4	4	8	4/0	4/0	8/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

Address	City	County	State	Zip	Status / Accept
119 Union Street	Lancaster		Ohio	43130-	Not Validated / N
148 East Fifth Avenue	Lancaster		Ohio	43130-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7LW-10303
Activity Title: REDEVELOPMENT/NEW CONSTR

Activity Category:
 Construction of new housing

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 MORPC

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$109,452.00
Total Budget	(\$1,973.00)	\$109,452.00
Total Obligated	(\$1,973.00)	\$108,027.00
Total Funds Drawdown	\$0.00	\$109,452.00
Program Funds Drawdown	\$0.00	\$109,452.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$108,027.00
MORPC	\$0.00	\$108,027.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT NEW CONSTRUCTION FOR MORPC.

Location Description:
 REDEVELOPMENT NEW CONSTRUCTION FOR MORPC.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	3	0	3	3/0	0/0	3/1	100.00
# Owner Households	3	0	3	3/0	0/0	3/0	100.00
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	N-U-09-7LW-10408
Activity Title:	DEMOLITION/CLEARANCE DEMOLITION

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
04

Project Title:
D - Demolition

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
MORPC

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$159,204.00
Total Budget	\$0.00	\$159,204.00
Total Obligated	(\$4,796.00)	\$159,204.00
Total Funds Drawdown	\$0.00	\$159,204.00
Program Funds Drawdown	\$0.00	\$159,204.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$159,204.00
MORPC	\$0.00	\$159,204.00
Match Contributed	\$0.00	\$0.00

Activity Description:
CLEARANCE AND DEMOLITION FOR MORPC.

Location Description:
CLEARANCE AND DEMOLITION FOR MORPC.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	17	17/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	17	17/2
# of Multifamily Units	0	0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
10 N. Buena Bista St.	Newark		Ohio	43055-	Not Validated / N
105 S. 5th St.	Newark		Ohio	43055-	Not Validated / N
124 South Third Street	Newark		Ohio	43055-	Not Validated / N
147 S. 3rd St.	Newark		Ohio	43055-	Not Validated / N
150 S. 3rd St.	Newark		Ohio	43055-	Not Validated / N
19 North Avenue	Newark		Ohio	43055-	Not Validated / N
209 S. 5th St.	Newark		Ohio	43055-	Not Validated / N
21 North Ave.	Newark		Ohio	43055-	Not Validated / N
225 West Main Street	Newark		Ohio	43055-	Not Validated / N
24 Curtis Street	Newark		Ohio	43055-	Not Validated / N
277 E. Main St.	Newark		Ohio	43055-	Not Validated / N
28 Curtis Ave.	Newark		Ohio	43055-	Not Validated / N
28 Jefferson St.	Newark		Ohio	43055-	Not Validated / N
28 North Ave.	Newark		Ohio	43055-	Not Validated / N
305 East Main	Newark		Ohio	43055-	Not Validated / N
307 East Main	Newark		Ohio	43055-	Not Validated / N
33 W. Holliday St.	Newark		Ohio	43055-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7MZ-10201

Activity Title: PURCHASE REHAB/REHAB RECONSTR

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

02

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

B - Purchase and Rehabilitate

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$802,125.83
Total Budget	\$105,457.34	\$802,125.83
Total Obligated	\$105,457.34	\$789,538.54
Total Funds Drawdown	\$0.00	\$794,470.35
Program Funds Drawdown	\$0.00	\$609,617.86
Program Income Drawdown	\$0.00	\$184,852.49
Program Income Received	\$0.00	\$192,507.97
Total Funds Expended	\$0.00	\$684,081.20
OHIO REGIONAL DEV CORP	\$0.00	\$684,081.20
Match Contributed	\$0.00	\$0.00

Activity Description:

PURCHASE REHABILITATION FOR HOUSING FOR OHIO REGIONAL DEV. CORP.

Location Description:

PURCHASE REHABILITATION FOR HOUSING FOR OHIO REGIONAL DEV. CORP.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	5	7/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	7/2
# of Multifamily Units	0	0/1



of Singlefamily Units

5

7/1

Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	3	8	11	5/0	8/0	13/0	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1100 Clairmont Ave	Cambridge		Ohio	43725-	Not Validated / N
412 N 8th Street	Coschocton		Ohio	43812-	Not Validated / N
829 Chestnut St	Coshocton		Ohio	43812-	Not Validated / N
1601 Penn St	Stockport		Ohio	43787-	Not Validated / N
438 Hedgewood Ave	Zanesville		Ohio	43701-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7MZ-10301
Activity Title: REDEVELOPMENT/REHAB RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 03

Project Title:
 E - Redevelopment

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 OHIO REGIONAL DEV CORP

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$447,824.26
Total Budget	\$64,548.73	\$447,824.26
Total Obligated	\$64,548.73	\$382,423.73
Total Funds Drawdown	\$75,882.37	\$390,079.75
Program Funds Drawdown	\$0.00	\$301,078.99
Program Income Drawdown	\$75,882.37	\$89,000.76
Program Income Received	\$146,745.27	\$146,745.27
Total Funds Expended	\$0.00	\$317,875.00
OHIO REGIONAL DEV CORP	\$0.00	\$317,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:
 REDEVELOPMENT REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Location Description:
 REDEVELOPMENT REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	2	4/3

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	2	4/2
# of Multifamily Units	0	0/1



of Singlefamily Units

2

4/1

Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	4	4	2/0	4/0	6/0	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
4139 Harrison Street	Bellaire		Ohio	43906-	Not Validated / N
319 McConnell Ave	Zanesville		Ohio	43701-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7MZ-10303

Activity Title: REDEVELOPMENT/NEW CONSTR

Activity Category:

Construction of new housing

Project Number:

03

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

E - Redevelopment

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,312,693.93
Total Budget	\$105,708.20	\$1,312,693.93
Total Obligated	\$105,708.20	\$1,357,996.92
Total Funds Drawdown	\$0.00	\$1,281,954.80
Program Funds Drawdown	\$0.00	\$1,180,954.80
Program Income Drawdown	\$0.00	\$101,000.00
Program Income Received	\$0.00	\$131,739.13
Total Funds Expended	\$0.00	\$1,252,288.72
OHIO REGIONAL DEV CORP	\$0.00	\$1,252,288.72
Match Contributed	\$0.00	\$0.00

Activity Description:

REDEVELOPMENT NEW CONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORPORATION

Location Description:

REDEVELOPMENT NEW CONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORPORATION.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units & other green	12	13/13

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	12	14/13
# of Multifamily Units	0	0/1



Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	26	9	35	28/0	9/0	37/13	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
4163 Harrison St.	Bellaire		Ohio	43906-	Not Validated / N
4225 Noble St.	Bellaire		Ohio	43906-	Not Validated / N
4231 Noble St	Bellaire		Ohio	43906-	Not Validated / N
4415 Pine alley	Bellaire		Ohio	43906-	Not Validated / N
4435 Pine Alley	Bellaire		Ohio	43906-	Not Validated / N
4466 Noble St.	Bellaire		Ohio	43906-	Not Validated / N
4466 Walnut Alley	Bellaire		Ohio	43906-	Not Validated / N
4544 Franklin Street	Bellaire		Ohio	43906-	Not Validated / N
4903 Noble St.	Bellaire		Ohio	43906-	Not Validated / N
482 Highland Ave	Bucyrus		Ohio	44820-	Not Validated / N
504Highland Ave	Bucyrus		Ohio	44820-	Not Validated / N
213 Boundary St.	Edison		Ohio	43320-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	N-U-09-7MZ-10408
Activity Title:	DEMOLITION/CLEARANCE DEMOLITION

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
04

Project Title:
D - Demolition

Projected Start Date:
04/01/2010

Projected End Date:
01/31/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
OHIO REGIONAL DEV CORP

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$402,208.21
Total Budget	(\$68,652.90)	\$402,208.21
Total Obligated	(\$68,652.90)	\$218,806.14
Total Funds Drawdown	\$0.00	\$271,820.95
Program Funds Drawdown	\$0.00	\$271,820.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$287,459.04
OHIO REGIONAL DEV CORP	\$0.00	\$287,459.04
Match Contributed	\$0.00	\$0.00

Activity Description:

CLEARANCE AND DEMOLITION FOR OHIO REGIONAL DEV. CORP. AS LEAD ENTITY.

Location Description:

CLEARANCE AND DEMOLITION FOR OHIO REGIONAL DEV. CORP. AS LEAD ENTITY.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	23	24/30

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	23	24/30
# of Multifamily Units	0	0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
4130 Noble Street	Bellaire		Ohio	43906-	Not Validated / N
227 N 6th St	Cambridge		Ohio	43725-	Not Validated / N
306 Long St.	Cambridge		Ohio	43725-	Not Validated / N
315 Clark St.	Cambridge		Ohio	43725-	Not Validated / N
437a N. 8th St.	Cambridge		Ohio	43725-	Not Validated / N
637 S. 10th St.	Cambridge		Ohio	43725-	Not Validated / N
18109 TR 284	Coshocton		Ohio	43812-	Not Validated / N
215 Mulberry	Coshocton		Ohio	43812-	Not Validated / N
222 S. 6th St	Coshocton		Ohio	43812-	Not Validated / N
22911 SR 83	Coshocton		Ohio	43812-	Not Validated / N
324 N 9th Street	Coshocton		Ohio	43812-	Not Validated / N
359 S. 2nd St	Coshocton		Ohio	43812-	Not Validated / N
365 S 2nd St	Coshocton		Ohio	43812-	Not Validated / N
532 S 7th Street	Coshocton		Ohio	43812-	Not Validated / N
735 Pine St	Coshocton		Ohio	43812-	Not Validated / N
116 E Russell	West Lafayette		Ohio	43845-	Not Validated / N
1016 Sharon Ave.	Zanesville		Ohio	43701-	Not Validated / N
140 Galigher St.	Zanesville		Ohio	43701-	Not Validated / N
145 Luck Ave	Zanesville		Ohio	43701-	Not Validated / N
411 Hedgewood Ave	Zanesville		Ohio	43701-	Not Validated / N
417 Hedgewood Ave.	Zanesville		Ohio	43701-	Not Validated / N
626 Prospect Ave	Zanesville		Ohio	43701-	Not Validated / N
701 Nancy Ave	Zanesville		Ohio	43701-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7MZ-10602
Activity Title: 25% SET ASIDE RENTAL INIT/REHAB/RECONSTR

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 06

Project Title:
 B - Rental Initiative

Projected Start Date:
 04/01/2010

Projected End Date:
 01/31/2013

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 OHIO REGIONAL DEV CORP

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$296,527.40
Total Budget	(\$17,365.00)	\$296,527.40
Total Obligated	(\$17,365.00)	\$286,087.92
Total Funds Drawdown	\$0.00	\$296,527.40
Program Funds Drawdown	\$0.00	\$296,527.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$303,452.92
OHIO REGIONAL DEV CORP	\$0.00	\$303,452.92
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE FOR HOUSING REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP.

Location Description:

25% SET ASIDE FOR HOUSING REHAB AND RECONSTRUCTION FOR OHIO REGIONAL DEVELOPMENT CORP.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	6/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	6/4
# of Multifamily Units	4	5/1



of Singlefamily Units

0

1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	10	0	10	12/4	0/0	12/4	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00
# Renter Households	10	0	10	11/3	0/0	11/3	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
1207 1/2 Chestnut Street	Cambridge		Ohio	43725-	Not Validated / N
1207 Chestnut Street	Cambridge		Ohio	43725-	Not Validated / N
1610 Hay Ave	Coshocton		Ohio	43812-	Not Validated / N
1612 Hay Ave	Coshocton		Ohio	43812-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: N-U-09-7MZ-10604

Activity Title: 25% SET ASIDE RENTAL INIT/NEW CONSTR

Activity Category:

Construction of new housing

Project Number:

06

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

B - Rental Initiative

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

OHIO REGIONAL DEV CORP

Overall	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$113,814.00)	\$0.00
Total Obligated	(\$113,814.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$113,814.00
Match Contributed	\$0.00	\$0.00

Activity Description:

25% SET ASIDE RENTAL INITIATIVE FOR NEW CONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Location Description:

25% SET ASIDE RENTAL INITIATIVE FOR NEW CONSTRUCTION FOR OHIO REGIONAL DEV. CORP.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units & other green	0	1/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/4
# of Multifamily Units	0	1/1



of Singlefamily Units

0

1/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	2/0	0/0	2/3	100.00
# Renter Households	0	0	0	2/0	0/0	2/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: S-A-09-000-0

Activity Title: General Administration for State

Activity Category:

Administration

Project Number:

07

Projected Start Date:

02/12/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

F - Administration

Projected End Date:

02/13/2013

Completed Activity Actual End Date:

Responsible Organization:

Ohio Department of Development

Overall

	Jul 1 thru Sep 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$624,294.49
Total Budget	\$0.00	\$624,294.49
Total Obligated	\$0.00	\$533,957.00
Total Funds Drawdown	\$0.00	\$548,204.49
Program Funds Drawdown	\$0.00	\$548,204.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$487,896.00
Ohio Department of Development	\$0.00	\$487,896.00
Match Contributed	\$0.00	\$0.00

Activity Description:

General Administration for oversight of NSP2 program by State

Location Description:

NSP2 Service Area - 176 Census Tracts

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address	City	County	State	Zip	Status / Accept
			Ohio	-	Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

